



Grounding & Bonding for Electrical Systems Functional Performance Test

Equipment ID	[Equipment ID]
Building	{Building}
Location	[Room]

System Description

Description:

Operational Assumptions:

Initial Test		Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:			

Re-Test 1		Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:			

Re-Test 2		Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:			



Deferred/Seasonal Test	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Test Participants

Organization	Required	Optional
General Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Mechanical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Electrical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
TAB Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Controls Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Owner's O&M Personnel	<input type="checkbox"/>	<input type="checkbox"/>

Test Equipment Required (to be provided by the Contractor)

Test Name	Equipment Description
Bolt Torque	Calibrated torque wrench
Contact Resistance	Four-probe Digital Low Resistance Ohmmeter (DLRO)
Voltage/Continuity	DVM
Fall of Potential	Fall-of-Potential Ground Resistance Tester

Functional Performance Test -- (Verify all components are ready before energizing or operating the system.)

The Commissioning Authority will make and document any changes/addition/deletions to this test procedure required by current system conditions (i.e. weather, system load, utility availability, etc.).

R = Retest (Check (✓) retest required)

Y = Checked and Passed

C = Corrected (Check (✓) when correction verified)

N = Not Passed

ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
PRE-TEST VISUAL MECHANICAL INSPECTION						
1. Verify equipment identification.	Equipment identification and plan location matches shop drawings and specifications.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Field wiring terminations match record drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION		REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
Record issues					Issue Log Item:		
					Initial	Date	
2. Confirm that system is installed per contract documents with indicated connections to each unit of electrical equipment	Connections to equipment ground buses per drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Connections to equipment enclosures/cases per drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Connections to wire mesh fence per drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Gate grounding jumper installed per drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Connections to main cold water pipes per drawings and specs.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Connections to dry type transformers per drawings and specs.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Measured diameter of bare copper conductor corresponds to diameter of specified conductors.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Conduits with grounding bushings and full-size bonding conductors.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
All busses mounted on standoff neoprene insulators.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
Record issues					Issue Log Item:		
					Initial	Date	
3. Observe condition of ground ring before backfill and/or cover applied.	No visible damage to cable.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Cable depth a minimum of 3'0".	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Ground rod configuration and depth as shown on drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
Record issues					Issue Log Item:		



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
				Initial	Date	
4. Observe main ground wall mounted grounding bar.	Dimensions as specified ____ long, 4" x 1/4".	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Standoff distance 5" from wall as shown on drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Connections are welded or bolted as per the approved submittals and construction drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
5. Observe electrical closet ground buses	Buses: Copper, 1/4" x 2" x 10" minimum, length as shown on drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Buses mounted on standoff neoprene insulator - standoff distance 1" from wall as shown on drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Bus length to accommodate 100% spare.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Connections are welded or bolted as per the approved submittals and construction drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
6. Observe telecom closet ground buses	Buses: Copper, 1/4" x 2" x 8" provided by each telecom backboard.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
7. Inspect compression type and exothermically welded connections	Cables do not rotate with respect to each other or to steel column, etc. (All connections are solid).	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
8. Inspect grounding connection at service entrance	Connection point is per (not beyond service disconnect) NEC 250-23.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Neutral is solidly grounded at service disconnect, and at no point beyond.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
9. Verify equipment grounding conductor termination.	Grounding connections are made with non-reversible connections.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
10. Verify tightness of accessible bolted electrical connections with calibrated torque wrench.	Bolted torque should comply with NETA Table 100.12 unless manufacturer specified values are listed on the equipment.	<input type="checkbox"/>	<input type="checkbox"/>	Record data in Contact Integrity Table Bolt Torque	<input type="checkbox"/>	<input type="checkbox"/>
	If Contractor's Test Reports are received and used in lieu of 100% testing, perform random checks of tightness of bolted electrical connections. Randomly Test 10% of connections. If any are not tight, test 100%.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
GROUNDING ELECTRICAL INTEGRITY						
11. Perform resistance test of <u>non-accessible</u> bolted electrical system connections using a Digital Low Resistance Ohmmeter (DLRO) and non-bolted electrical system connections using a DVM.	Resistance shall be less than 500 micro-ohms.	<input type="checkbox"/>	<input type="checkbox"/>	Note: For connections that are inaccessible or unable to be verified by torque (ex: welded connections), conduct a DLRO measurement of connection resistance across connection from closest accessible point on each side. Record Data in Contact Integrity Table – DLRO/DVM	<input type="checkbox"/>	<input type="checkbox"/>
	Compare connection resistance to values of similar connections. Values should be within 10% of each other.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
12. Verify the ground system is complete (connections to building steel, water main etc.) and tested prior to performing the final "system" fall of potential.		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
13. Perform and evaluate a Fall-of-Potential test on the grounding system.	The curve should be "flat" between Y_1 and Y_2	<input type="checkbox"/>	<input type="checkbox"/>	The fall of potential test consists of plotting the ratio of $V/I-R$ as a function of probe spacing. A value of impedance is obtained at Y , Y_1 and Y_2 . This impedance is plotted as a function of distance, and	<input type="checkbox"/>	<input type="checkbox"/>
	The resistance value at distance Y is effective resistance of the electrode or system.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Results are less than or equal to 10 ohms.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
		<input type="checkbox"/>	<input type="checkbox"/>	<p>the value in ohms at which this plotted curve appears to level out is taken as the impedance value of the ground under test.</p> <p>If the curve is not flat between Y_1 and Y_2 additional impedance measurements must be taken. Position the potential probe at several additional distances between the electrode and current probe Z. Record distances and plots the impedance to obtain the flat area of the curve.</p> <p>Attach a copy of the Fall-of-Potential contractor's test report on all individual ground rods.</p> <p>Record values in Fall of Potential Table.</p>	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



Test Equipment Used:

Test Name	Manufacturer	Model Number	Serial Number	Calibration (Date)

SAMPLE



Connection Integrity

[illegible]



Department of Veterans Affairs
[Project Title]
[Project Location]

[illegible]

**Fall of Potential**

Electrode ID	Distance (Y ₁)	Distance Y	Distance (Y ₂)	Distance (Z)	Resistance	AT	RH	Date

AT=Ambient Temperature

RH = Relative Humidity

SAMPLE




**Final Sign-Off**

Commissioning Agent	Printed Name	Initials	Date
CONTRACTOR	PRINTED NAME	INITIALS	DATE
General Contractor (GC)			
Mechanical Contractor (MC)			
Electrical Contractor (EC)			
TAB Contractor (TAB)			
Controls Contractor (CC)			
Owner's O&M Personnel			



TABLE 100.12.1
Bolt-Torque Values for Electrical Connections

US Standard Fasteners ^a
Heat-Treated Steel – Cadmium or Zinc Plated ^b

Grade	SAE 1&2	SAE 5	SAE 7	SAE 8
Head Marking				
Minimum Tensile (Strength) (lb/in ²)	64K	105K	133K	150K
Bolt Diameter (Inches)	Torque (Pound-Feet)			
1/4	4	6	8	8
5/16	7	11	15	18
3/8	12	20	27	30
7/16	19	32	44	48
1/2	30	48	68	74
9/16	42	70	96	105
5/8	59	96	135	145
3/4	96	160	225	235
7/8	150	240	350	380
1.0	225	370	530	570

- a. Consult manufacturer for equipment supplied with metric fasteners.
b. Table is based on national coarse thread pitch.